



- STAGE I**
1. RECONSTRUCTION FROM FRANKLIN AVE
 2. PAVEMENT REMOVAL, INCLUDING CURBING AND SIDEWALK SHALL NOT OCCUR EAST OF 2ND AVE UNTIL STAGE II.

DETOUR - PHASE III

MAINTAINING TRAFFIC QUANTITIES IN 1059984 (CAT 000)	
1	LS Minor Traffic Devices
1	LS Flag Control
1200	SR Sign, Type B, Temp, Fun
90	EO Barricade, Type III, High Intensity, Double Sided
90	EO Barricade, Type II, High Intensity, Double Sided
90	EO Barricade, Type II, High Intensity, Double Sided
120	EO Plastic Drum, High Intensity, Fun
120	EO Plastic Drum, High Intensity, Fun
200	EO Maintenance Gavel, LM, Modified
3	EO Sign Cover

MAINTAINING TRAFFIC QUANTITIES IN 1059984 (CAT 000)	
2	EO Lighted Arrow, Type C, Fun
2	EO Lighted Arrow, Type C, Oper
4	EO Sign, Portable, Changeable Message, Fun
4	EO Sign, Portable, Changeable Message, Oper
20	EO Temporary Access
15	SR ABA Sign, Type B, Temp, Prismatic, Fun
15	SR ABA Sign, Type B, Temp, Prismatic, Oper
35	SR ABA Sign, Type A, Temp, Prismatic, Fun
35	SR ABA Sign, Type A, Temp, Prismatic, Oper



SHAW GROUP
 505 S. Williams Ave
 Saginaw, MI 48606
 Phone: 989-251-4777
 Fax: 989-251-4778
 Website: www.shawgroup.com

NO.	DESCRIPTION	SIZE	AMT. PER	AMT.	TOTAL
1	BARRECADE - TYPE III LIGHTED-OPERATED	N/A	N/A	42	N/A
2	SR SIGN	90"x30"	125	13	162.5
3	EO BARRICADE	48"x48"	16	2	32
4	EO BARRICADE	48"x48"	16	13	208
5	EO BARRICADE	48"x48"	16	13	208
6	EO BARRICADE	48"x48"	16	13	208
7	EO BARRICADE	48"x48"	16	13	208
8	EO BARRICADE	48"x48"	16	13	208
9	EO BARRICADE	48"x48"	16	13	208
10	EO BARRICADE	48"x48"	16	13	208
11	EO BARRICADE	48"x48"	16	13	208

TRAFFIC CONTROL NOTES

1. ALL MEASURES REQUIRED FOR TRAFFIC CONTROL DURING CONSTRUCTION SHALL CONFORM WITH THE 2009 EDITION OF THE MICHIGAN MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) AND THE LATEST 2003 STANDARD SPECIFICATIONS FOR CONSTRUCTION SECTION 812, UNLESS MODIFIED BY THIS PLAN OR DIRECTED OTHERWISE BY THE ENGINEER.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR FINISHING, PLACING, MAINTAINING AND REMOVING ALL TRAFFIC CONTROL DEVICES.
3. ALL SIGNS SHALL BE TYPE B - TEMPORARY. SIGNS SHALL BE MOUNTED ON SUITABLE DRIVEN STEEL SUPPORT POSTS. COST FOR SIGN POSTS SHALL BE INCLUDED IN THE SIGN, TYPE B, TEMP PAY ITEM.
4. PRIOR TO BRINGING POSTS FOR SIGNS, THE CONTRACTOR SHALL CALL MISS DIG (1-800-482-7171) FOR THE LOCATIONS OF ALL UNDERGROUND UTILITIES. THREE WORKING DAYS PRIOR TO STARTING WORK.
5. REASONABLE ACCESS MUST BE MAINTAINED TO ALL DRIVENVANS AT ALL TIMES.
6. WHEN TRAFFIC IS MAINTAINED ON A GRAVEL SURFACE IT WILL BE THE CONTRACTOR'S RESPONSIBILITY TO PERIODICALLY GRADE AND MAINTAIN A SMOOTH DRIVING SURFACE. DUST CONTROL MEASURES SHALL BE PROVIDED AS DIRECTED BY THE ENGINEER.
7. PAYMENT FOR TEMPORARY SIGNS AND BARRICADES LIGHTED-FURNISHED AND LIGHTED-OPERATED WILL BE BASED ON THE MAXIMUM NUMBER OF UNITS REQUIRED AT ANY ONE TIME DURING THE LIFE OF THE CONTRACT.
8. E. GENESSEE AVE SHALL BE CLOSED TO THROUGH TRAFFIC IN ACCORDANCE WITH THE DETOUR PLAN. LOCAL TRAFFIC SHALL BE MAINTAINED AT ALL TIMES.
9. ALL NON-APPLICABLE WARNING SIGNS, REGULATORY SIGNS, AND CONSTRUCTION SIGNS SHALL BE COVERED OR REMOVED AS DIRECTED BY THE ENGINEER.
10. PLACE AREA SIGN (4) SPECIAL SIGN "LOCAL BUSINESSES TO REMAIN OPEN" (60730V) AS DIRECTED BY THE ENGINEER.
11. PLACE AREA SIGNS AS DIRECTED BY THE ENGINEER.

DETOUR MAP SYMBOLS

THIS ARROW USED TO INDICATE TRAFFIC FLOW ON THE DETOUR MAP

DETOUR

E GENESSEE AVE

DATE	SCALE	SHEET PROJECT NO.	SHEET DRAWING NO.	SHEET NO.
10/20/09	N/A	115068.07	DP-2804-39	52 of 105